

Accepted



Technical Report(TR6)

Compliance Filing # TR6-900130-9C-I1

2. Location

House Number PINE STREET 56 Street Name

Block 41 Borough Manhattan BIN 1001009 7503 Lot Zip Code 10005 C.B No. 101

Control Number 900130

3. Filing Information

Filing Type Initial Report Cycle

9C Report Sub Cycle Last Cycle Filing Date 02/20/2019 Filing Date 02/21/2024 Accepted Date 03/06/2024

4. Inspection Report Status Information

Current Cycle: Last QEWI 01/09/2024 Current Cycle Filing Status UNSAFE Inspection Date

UNSAFE Completion Date 2024-11-21 Prior Filing Cycle

Prior Filing Sub Cycle 8C Prior Filing Status UNSAFE

5. Building Description

Landmark Building Yes Landmark District No Number of stories 16 Number of Balconies 0

Wall(s) Subject to Inspection ΑII Partial Description

Exte	erior Wall Type	Exterior Wall Material
MASO	ONRY LOAD-BEARING WALL	MASONRY
STEE	EL FRAME	NATURAL STONE
		TERRA COTTA

6. Applicant Information

ATAJZLER@HLZIMMERMAN.CO E-Mail License Type Registered Architect

NYS License Number 038790 Last Name **TAJZLER**

ALEXEI First Name

HOWARD L. ZIMMERMAN Mobile Phone **Business Name**

ARCHITECTS, PC

Business Address 11 WEST 30TH STREET City NEW YORK

State NY Zip Code 10001

Business Telephone 2125649393 Business Fax

Accepted

6a. Applicant's Statement

I hereby state that the Owner/ Owner's Representative has authorized me to submit this report. Furthermore, I hereby state that all statements are correct and complete to the best of my knowledge. A copy of this report has been given to the owner.

§28-211.1 False statements in certificates, forms, written statements, applications, reports, or certificates of correction. It shall be unlawful for any person to knowingly or negligently make or allow to be made a material false statement in any certificate, professional certification, form, signed statement, application, report or certification of the correction of a violation that is either submitted directly to the department or that is generated with the intent that the department rely on its assertions.

✓

I have personally reviewed all information in this submission. I understand and agree that by personally clicking on the box at left I am electronically signing this submission and expressing my agreement with the Statement terms herein. I understand that this electronic signature shall have the same validity and effect as a signature affixed by hand, and I further agree that, by uploading an electronic image of my signature and professional seal as part of this submission, I am applying such signature and seal to this signed statement as if I had personally signed and sealed this statement by hand.

Name ALEXEI TAJZLER Date: 2024-02-14

7. Owner Information

E-Mail JKLARFELD@HALSTEAD.COM Owner Type Private
Last Name KLARFELD First Name JEFF

MI Mobile Phone 6467210264

Telephone 6464856166 Business Name 56 PINE STREET CONDOMINIUM

Business Address 770 LEXINGTON AVE. City NEW YORK
State NY Zip Code 10065

Business Phone 6464856166 Business Fax

8. Owner Representative

E-Mail MCAFIERO@HALSTEAD.COM Relationship to Owner

First Name MELISSA Last Name CAFIERO

Phone 2123279167

Accepted

9. Owner's Statement

- (A)I hereby state that I am the owner/owner's representative of the premises referenced in the report associated with this filing. Furthermore, I have received and read a copy of the request associated with this filing and I am aware of the required repairs and/or maintenance, if any and the recommended time frame for same.
- (B) I certify that all items noted as SWARMP conditions in the previous cycle's report have been corrected/repaired unless I have indicated above that the current inspection report status is UNSAFE as per administrative code article 302, if applicable.
- §28-211.1 False statements in certificates, forms, written statements, applications, reports, or certificates of correction. It shall be unlawful for any person to knowingly or negligently make or allow to be made a material false statement in any certificate, professional certification, form, signed statement, application, report or certification of the correction of a violation that is either submitted directly to the department or that is generated with the intent that the department rely on its assertions.

✓

I have personally reviewed all information in this submission. I understand and agree that by personally clicking on the box at left I am electronically signing this submission and expressing my agreement with the Statement terms herein. I understand that this electronic signature shall have the same validity and effect as a signature affixed by hand.

Name	WELISSA	Date :	02/21/2024
1101110	CAFIERO	Date :	02/21/2021

MELICOA

QEWI Information

QEWI First Name	ALEXEI	QEWI Last Name	TAJZLER
QEWI Address	11 WEST 30TH STREET	Block	41
Lot	7503	Cycle	9
BIN	1001009		

1. Executive Summary

General Description

The Wallace Building (56 Pine Street) is a 16-story structure with street-fronting facades on Pine Street & Cedar Street. The Building is classified as an individual landmark with a steel frame with solid brick masonry walls, limestone water tables at the 4th floor on the Cedar Street façade and at the 2nd & 4th Floors on the Pine Street façade. The windows above the 4th floor have terracotta decorative surround elements and a mix of limestone window sills and slate window sills. The windows below the 4th floor have painted cast iron surrounds and balconettes. The Building sits on a granite plinth of approximately 36" above grade with granite columns atop it. The main entrance offset towards the West side of the Pine Street façade and the service entrance is offset to the East side of the façade at Cedar Street.

Scope of Inspection

Howard L. Zimmerman Architects & Engineers, D.P.C. (HLZAE) has been retained to perform a Periodic Inspection of the Exterior Walls and Appurtenances of the Building walls in conformance with New York City regulations. HLZAE's responsibility is limited solely to that of Critical Examination and preparation and filing of the Report. HLZAE carefully reviewed the most recent previous report and any available other reports prior to inspection of the Building. HLZAE utilized a professional standard of care to assess the Building's condition and applied professional knowledge of the properties and characteristics of the materials used in its construction. The inspections were performed and completed in accordance with the Administrative Code and 1 RCNY 103-04. The Report utilizes photographs and diagrams to identify the location(s) of close-up inspections and to document the location of all UNSAFE and SWARMP conditions observed. Conditions noted in the Report are as of the last date of examination only. The condition of the Building will change over time and the rate of change will vary with the type of construction, history of maintenance and repair, and environmental conditions.

Summary of Findings

HLZAE observed conditions at the exterior walls and/or appurtenances thereto that were cited as SWARMP in the previous FISP Report that were not corrected as of the date of the inspection(s). However, none of the conditions observed are considered to be imminently hazardous. HLZAE also observed new conditions at the exterior walls and/or appurtenances thereto that require repairs or maintenance during the next five years in order to prevent deterioration into an unsafe condition.

Conclusions and Recommendations

1.Conclusion: No hazardous conditions were observed at the time of the inspection(s). Previous uncorrected SWARMP items (UNSAFE conditions) observed at the time of inspection(s) shall require prompt repair or maintenance. New SWARMP items observed at the time of inspection(s) shall require repair or maintenance prior to the date indicated in Section K of the Report.2.Recommendation: The Owner should, without delay, retain a professional to develop and oversee an appropriate repair and maintenance scope of work to address the uncorrected SWARMP condition(s) from the prior FISP Report and similarly to address the new SWARMP items within the timeline cited in the Report. The QEWI shall apply for an initial extension of time with the DOB, if requested by the Owner, upon installation of the sidewalk shed. The Owner should continue to monitor the conditions of the Building in the future under the guidance of a professional as time and exposure to the elements may cause change and deterioration. The Building is classified as UNSAFE per the criteria set forth in 1 RCNY 103-04 whereas, any condition which was reported as Safe with a Repair and Maintenance Program in an previous Report and which is not corrected at the time of the current inspection shall be reported as an Unsafe condition.

AKA Addross

A. Building Information Address 56 PINE STREET

Addiess	30 I INC STREET	AIVA Addiess	
Block	41	Lot	7503
BIN	1001009	Landmark Building	Yes

Landmark District No Cross Streets

B. Owner Information

Owner Type Private Owner JEFF KLARFELD

C. Building Description

rioignt	17 100 0	Ciones	10
Lot & Building Dimensions	7503/46 ft. x 135 ft.	Cert of Occupancy	103766453T004
Building Use	Mixed Residential and Commercial	Approx. Year Built	1893
Exterior wall type		Exterior wall material	
MASONRY LOAD-BEARING WALL		MASONRY	
STEEL FRAME		NATURAL STONE	
		TERRA COTTA	

Stories

16

D. A detailed description of any settlements, repairs, or revisions to exterior enclosures since the previous report

REPAIRS:The Owner has been diligent in maintaining the Building and has recently completed the façade restoration program.1.Work performed;a.Brick Replacementb.Terracotta Patching + Replacementc.Limestone Patching + Replacementd.Cast Iron Repairse.Water Tower Steel Repairsf.Masonry Repointingg.Masonry Patching + Pinningh.Window Sealant Repairsi.Terracotta Glaze Coating Installationj.Sealant ReplacementMODIFICATIONS:There have been no modifications or revisions to the exterior envelope of the Building since the last Cycle filing.

E. Procedures Used in Making the Critical Examination

+/- 163'-0"

In performing the Critical Examination, visual inspections were conducted and observations were reasonably made of the Building facades and their components via close up physical examination (such as a swing stage scaffold, supported scaffold, rope access or boom lift) and from grade level, roofs and setbacks, balconies, and fire escapes (as available and accessible) at the subject Building and from roofs and setbacks of adjacent buildings when permitted. Magnification equipment, including telephoto camera lenses and binoculars, were utilized during the Critical Examination. Railing locations inspected were reviewed for structural stability and code compliance. HLZAE reviewed industry standards, applicable codes, and regulations in effect at the time of the construction of the Building. Conditions not subject to visual review (backup masonry, structural framing, concealed anchors, etc.) are beyond the scope of this Report. Window air conditioning units (A/C units) are considered to be seasonal installations and it is Ownership/Management's responsibility to ensure proper installation. HLZAE's observations of installed A/C units are limited to the dates of the inspections. HLZAE is not responsible for A/C units installed after the critical examination is completed or air conditioning units to which access for verification of correct installation was not permitted. An inspection program was designed taking into consideration the type of construction of the Building's envelope, age of the material components, the Building's specific exposure to environmental conditions and the presence of specific details and appurtenances. Consideration was given to the history of exterior wall maintenance and repairs as described in previous reports and job filings.1. Visual Inspections were conducted via observation from the following locations; Visual inspections of 100% of the Building's street-fronting facades were conducted during repairs.2. The façade elevations at the public right-of-way measures a total of 110 L.F., which requires a minimum of 2 drops to comply with the FISP rule. Close up inspections were performed via suspended scaffolding, under HLZAE supervision, during the recent repairs campaign.3. Physical examination of the railings; Railings were reviewed for signs of significant lateral movement and random movement. The physical examination excluded any probes or invasive/ASTM testing.4.The representative sample of this Building's railings was determined to be 100% of terrace railings, 100% of roof railings, 5% of fire escapes.5. Cavity wall probes: The Building was determined to not have cavity wall construction, no probes are mandated.

F. Rigger Information

Height

QEWI First Name ALEXEI QEWI Last Name TAJZLER

Number of person(s) who conducted inspection and his/her relation to QEWI 2

Person 1 Walter Thompson Relationship to QEWI Employee

Person 2 Alexei Tajzler Relationship to QEWI QEWI Employee

Person 3 Relationship to QEWI

Person 4 Relationship to QEWI

Person 5 Relationship to QEWI

Rigger/Operator Info

First Name Miguel Middle Initial A

Last Name Brion Business Name Canido Basonas Construction Corp

Business Address 314 48 Street City Brooklyn
State NY Zip Code 11220

Business Telephone 7188320283 Business Fax

Mobile Phone Email

Rigger License# 5602

Location(s) of close-up inspection & Plot Details

Physical examinations were performed, during the repairs campaign, via suspended scaffold starting on 7/23/2021 with the final close-up inspection on 3/9/2023 at the street façade(s) from grade to the top of the exterior as indicated on the diagram attached. Inspections were conducted by Walter J. Thompson under the supervision of the QEWI Alexei Tajzler, RA of Howard L. Zimmerman Architects & Engineers, D.P.C.

Dates of

inspection(s) Comments

2019-02-14 Initial Visual Inspection

2021-07-23 Close Up Inspections through 3/9/2023

2024-01-09 QEWI Final Visual Inspection

G. Description, location(s) and Classification of Conditions Observed

1.Building Envelope and Leaks:There were no reported leaks at the time of the critical examination; the Building envelope is apparently water tight.2.Façade Components:a.Masonry Wall:Description:The exterior walls are constructed of brick masonry units in Common bond.Condition:The brick masonry was observed to be in satisfactory condition during the critical examination. The previously cited SWARMP condition was repaired under work permit #1409611074-01-EW-OT and HLZAE's supervision.Photo:#3, 4, 5Classification:SAFECondition:Sandstone balconette at the Ground Floor on Pine Street was observed to have spalls on the top rail and eroded & broken baluster pins. Location: See Appendix F for Condition LocationsPhoto:#1Classification:UNSAFECondition:Crack at the sandstone masonry wall, next to existing fire hydrant supply pipe at the Ground Floor on Cedar Street, was observed at the time of critical examination. Location: See Appendix F for Condition LocationsPhoto:#46Classification: SAFE WITH REPAIR AND MAINTENANCEb.Window LintelsDescription:Window lintels are terra cotta at the North and South elevations and are steel at Floors 14 & 15 at the North elevation, East and West elevations. Condition: The window lintels were observed to be in satisfactory condition during the critical examination. Photo: #19, 20, 21 Classification: SAFEc. Windows Description: Window frames are aluminumCondition:The windows were observed to be in satisfactory condition during the critical examination.Photo:#19, 20, 21Classification:SAFEd.Window SillsDescription: Window sills are limestone at floors 14 and 15 of the North elevation and 1 through 16 at the West and East elevations. The window sills are slate at all other locations at the North and South elevationsCondition:The window sills were observed to be in satisfactory condition during the critical examination. The previously cited SWARMP condition was repaired under work permit #1409611074-01-EW-OT and HLZAE's supervision. Photo: #16Classification: SAFEe. Cornice: Description: The North façade has a painted sheet metal cornice at the 16th Floor penthouse and a copper cornice at the 15th Floor. Condition: The 16th floor sheet metal cornice and the 15th floor copper cornice were both observed to be in satisfactory condition at the time of examination. Photo: #35, 36Classification: SAFEDescription: The South façade has a copper cornice at the 15th Floor. Condition: The copper cornice was observed to be in satisfactory condition at the time of examination.Photo:#37, 38Classification: SAFEf.Water Table:Description:The North elevation has a terra cotta water table at the 11th and 14th floors, and a limestone water table at the 4th floor. The South elevation has a terra cotta water table at the 11th floor, and a limestone water table at the 2nd and 4th floors. Condition: The water tables were observed to be in satisfactory condition during the critical examination. The previously cited SWARMP condition was repaired under work permit #1409611074-01-EW-OT and HLZAE's supervision.Photo:#9, 10Classification:SAFEg.Ornament:Description:Ornamental terracotta columns, window surrounds, balustrades and decorative elements are present throughout the Building at the North & South facades. Condition: The ornamental terracotta elements throughout the North & South facades were observed to be in satisfactory condition at the time of examination. The previously cited SWARMP condition was repaired under work permit #1409611074-01-EW-OT and HLZAE's supervision. Photo: #7, 8, 11, 12, 13, 14Classification: SAFEh. Plinth Course Description: There is a granite block plinth of approximately 36" in height on the Pine Street façade. The granite plinth is divided into five (5) blocks with sandstone balusters between them and clusters of granite columns atop each block. Condition: A crack was observed at the granite block flanking the Building's entrance.Location:See Appendix F for Condition LocationsPhoto:#2Classification: SAFE WITH REPAIR AND MAINTENANCEI Cast IronDescription:Ornamental cast iron columns and window surrounds are present at the Building's North & South facades.Condition:The ornamental cast iron columns and window surrounds were observed to be in satisfactory condition at the time of examination.Photo:#15Classification:SAFEj.BulkheadDescription: The bulkhead is a concrete masonry construction that is coated with mastic. Condition: The bulkhead was observed to be in satisfactory condition during the critical examination. Photo: #27Classification: SAFEDescription: The is a mechanical tower bulkhead atop the Building's roof. This mechanical tower has two levels. The top level is a metal platform with HVAC units. The level below is the mechanical bulkhead roof. Condition: The mechanical tower bulkhead was observed to be in satisfactory condition during the critical examination. Photo: #28Classification: SAFEk. Water TowerDescription: The water tower is exposed with structural steel supports at the main roof. Condition: The water tower was observed to be in satisfactory condition during the critical examination. The previously cited SWARMP condition was repaired under work permit #1409611074-01-EW-OT and HLZAE's supervision. Photo: #33, 34Classification: SAFE

Ga. Appurtenances

a.Exterior FixturesDescription:Security cameras are present at the second floor of the building.Condition:The security cameras were observed to be in satisfactory condition during the critical examination.Photo:#40Classification:SAFEb.FlagpolesDescription:Metal flagpoles are present at the 1st floor of the South elevation.Condition:The metal flagpoles were observed to be in satisfactory condition during the critical examinationPhoto:#39Classification:SAFEc.SignsDescription:Store-front wall-mounted sign is present at the 1st floor of the North elevation.Condition:The storefront wall-mounted sign was observed to be in satisfactory condition during the critical examination.Photo:#45Classification:SAFE

Gb. Balcony, guardrail, handrail and parapet statement

a.Parapet Walls and CopingsDescription: The North parapet wall is comprised of a 38" - 40 1/2" masonry parapet wall with a corrugated metal cladding and metal coping cover. Condition: The parapet walls are considered to be in satisfactory condition during the critical examination.Location:See Inspection Plan for Condition LocationsPhoto:#24Code Compliance:The parapet walls are considered to not be code compliant with the 1968 code in effect at the time of construction. Structural Stability: The parapet walls are considered to be structurally stable at the time of examination. They are positively secured against movement. Classification: SAFE WITH REPAIR AND MAINTENANCED escription: The South parapet wall is comprised of a 38" brick masonry parapet wall with a weathered copper coping cover which is part of the Building's 16th floor copper cornice.Condition:The parapet walls are considered to be in satisfactory condition during the critical examination.Location:See Inspection Plan for Conditions LocationsPhoto:#26Code Compliance:The parapet walls are considered to not be code compliant with the 1968 code in effect at the time of construction. Structural Stability: The parapet walls are considered to be structurally stable at the time of examination. They are positively secured against movement. Classification: SAFE WITH REPAIR AND MAINTENANCEb. Railings Description: Railings at the main roof are steel tube style top mounted to concrete roof slabs with a metal mesh inlay. The railing height is 43" above finished floor. Condition: The railings are considered to be in satisfactory condition during the critical examination. Photo: #23Code Compliance: The railings are considered to be code compliant with the 1968 code in effect at the time of construction. Structural Stability: The railings are considered to be structurally stable at the time of examination. They are positively secured against movement. Classification: SAFED escription: Railings at the mechanical tower bulkhead are steel tube style mounted to metal platform with a metal mesh inlay at the top platform level and deck-mounted steel pipe railing at the bulkhead roof level below it. Condition: The metal platform level railing height is 51" above platform surface. The bulkhead tower roof railing height is 42" above roof surface with a horizontal pipe spacing of 19". The railings are considered to be in satisfactory condition during the critical examination. Photo: #29, 30, 31, 32 Code Compliance: The railings are considered to be code compliant with the 1968 code in effect at the time of construction. Structural Stability: The railings are considered to be structurally stable at the time of examination. They are positively secured against movement.Classification: SAFEc.Fire EscapeDescription:The fire escape is painted steel with baskets at each floor, a drop ladder to grade. Condition: Rails, Treads and Anchor Points, and Paint Condition are considered to be in satisfactory condition during the critical examination.Photo:#35, 36Structural Stability:The fire escapes are considered to be structurally stable at the time of examination. They are positively secured against movement. Classification: SAFECondition: Horizontal gap between bulkhead roof low-parapet and fire escape platform with 9" dimension observed at the time of critical examination..Location:See Inspection Plan for Condition LocationsPhoto:#37, 38Structural Stability: The fire escapes are considered to be structurally stable at the time of examination. They are positively secured against movement. Classification: SAFE WITH REPAIR AND MAINTENANCE

H. Causes of Conditions Observed

Ongoing building deterioration is a result of time and exposure to the elements. As the previously itemized SWARMP conditions have not been corrected, these items are now considered to be administratively UNSAFE. These conditions are not hazardous to the public, but should be rectified immediately in accordance with the Administrative Code and 1 RCNY 103-04. Additional SWARMP conditions were observed at the time of inspection as stated above in Section G, Ga and Gb.The Owner was notified of the Building's condition and a sidewalk shed is not required immediately.All SWARMP/UNSAFE conditions observed during the visual and close up inspections have been documented in the condition location diagram (Appendix F) and all examples of critical conditions have been provided in the condition photographs (Appendix D).

I. Status Report of Exterior Maintenance

Per New York City Building Code Section 28.301.1: all buildings and all parts thereof and all structures shall be maintained in a safe condition. The Owner should continue to monitor the conditions of the Building in the future under the guidance of a professional as time and exposure to the elements may cause change and deterioration.

Ja. Comparison Chart of Conditions Reported for current and previous cycle

Prior Filing Cycle 8 Current Filing Cycle 9

Prior Filing Status UNSAFE Current Filing Status UNSAFE

Are any of the conditions noted above SWARMP conditions reported as requiring repair from the previous cycle?

The 8th Cycle FISP inspection and report, generated by Howard L. Zimmerman Architects Engineers. DPC, was filed on 2/20/2019 with the inspections performed on 10/29/2018. The report cited the Building as UNSAFE.Conditions Cited in 8th Cycle ReportCited Status of ConditionsCast Iron Repairs CompletedWater Tower Steel Repairs CompletedBrick Replacement CompletedMasonry Repointing CompletedMasonry Pinning CompletedTerracotta Glaze Coating CompletedSealant Replacement CompletedTerracotta Patching & Replacement CompletedLimestone Patching & Replacement Not CompletedAccording to DOB records and our inspections the required work for the 8th Cycle was not completed.

Jb. Work permit numbers, status & sign off dates

Job Number Permit Type Sign-Off Date1409611074-01-EW-OTDOB Work Permit ActiveM00112908-I1-SH Shed Permit 11/16/2023M00514662-I1-SF Pipe Scaffold PermitActive

Jc. ECB Violation numbers and the status of the repairs of the conditions cited in the ECB violations

None

K. Recommendations for Repairs or Maintenance

Repairs and maintenance are recommended as a result of the Critical Examination. The Owner should, without delay, retain a professional to develop and oversee an appropriate repair and maintenance scope of work to address the uncorrected SWARMP condition(s) from the prior FISP Report and all new SWARMP items. All Administratively UNSAFE items listed in Section G, Ga and Gb shall be repaired without delay and in accordance with permit requirements listed below in Section L. All SWARMP items listed in Section G, Ga. and Gb. shall be repaired prior to the date indicated below and in accordance with permit requirements listed below in Section L. 1.Deadline for SWARMP Repairs: August 21, 2026 All UNSAFE items listed in Section G, Ga. and Gb. shall be repaired prior to the date indicated below.1.Deadline for UNSAFE Repairs: November 21, 2024 The Owner should continue to monitor the conditions of the Building in the future under the guidance of a professional as time and exposure to the elements may cause change and deterioration. The Owner is responsible for ensuring the UNSAFE conditions described in section G, Ga and Gb. are corrected and all actions recommended by the QEWI are completed within the timeframe noted above. The Owner must notify the DOB of any deviation from the timeframe and supporting documents from the QEWI justifying the request must be provided when submitting the Subsequent report.

UNSAFE Completion Date

2024-11-21

L. Required Work Permits

1.Repair and maintenance items to be performed under 1 RCNY 101-14 permit requirements:a.Increasing height of an existing parapet.b.Installation of new parapet guardrail.c.Sandstone baluster replacement and repairsd.Granite crack repair.2.Repair and maintenance items to be performed which do not require a permit:a.None

M. Current Report Classification

UNSAFE